



# VCB Scheduled Project List

5/17/12

## Projects Completed in 2011-2012, or In Progress

1. David Fowler ..... at ..... Riverbend Retreat Center ..... Glen Rose, TX
2. John Lindsay ..... at ..... Hesperus Baptist Camp ..... Hesperus, CO
3. Jim Burger ..... at ..... Rawhide Cowboy Church ..... Ardmore, OK
4. Jimmy Waters ..... at ..... Mt Pleasant Baptist Church ..... Grant, OK
5. Ragan Edmiston ..... at ..... Fellowship Community Church ..... Kemah, TX
6. Jim Burger ..... at ..... Rawhide Cowboy Church ..... Ardmore, OK
7. Roy Hood ..... at ..... Peter's Chapel ..... Karnack, TX
8. Don Jacobs ..... at ..... Emmanuel Baptist Church ..... Pittsburg, TX
9. Wayne McClure ..... at ..... Heart of Texas Cowboy Church ..... Brownwood, TX
10. Jimmy Waters ..... at ..... Chisum Trails Cowboy Church ..... Powderly, TX
11. Jim Burger ..... at ..... Rawhide Cowboy Church ..... Ardmore, OK
12. David Fowler ..... at ..... Riverbend Retreat Center ..... Glen Rose, TX
13. Joel Fischer ..... at ..... Jasper County Cowboy Church ..... Jasper, TX
14. Jimmy Waters ..... at ..... Liberty Hill Baptist Church ..... San Augustine, TX
15. Jim Burger ..... at ..... Rawhide Cowboy Church ..... Ardmore, OK
16. Wayne McClure ..... at ..... Latham Springs Camp ..... Aquilla, TX
17. Don Jacobs ..... at ..... Emmanuel Baptist Church ..... Pittsburg, TX
18. Ken Kemp ..... at ..... Falls Creek Bapt Conf Center ..... Davis, OK
19. Jimmy Waters ..... at ..... Rafter J Cowboy Church ..... Hope, AR
20. Joel Fischer ..... at ..... Jasper County Cowboy Church ..... Jasper, TX
21. John Lindsay ..... at ..... Aspendale Retreat Center ..... Cloudcroft, NM
22. Wayne McClure ..... at ..... Aspendale Retreat Center ..... Cloudcroft, NM
23. Jimmy Waters ..... at ..... Corinth Baptist Church ..... Hugo, OK
24. Horton McCabe ..... at ..... Hartburg Baptist Church ..... Deweyville, TX
25. Steve Dowell ..... at ..... Emmanuel Baptist Church ..... Pittsburg, TX
26. Don Jacobs ..... at ..... First Baptist Church ..... Wortham, TX
27. Ragan Edmiston ..... at ..... Aspendale Retreat Center ..... Cloudcroft, NM
28. Wayne McClure ..... at ..... Weir Baptist Camp ..... Weir, KS
29. Jimmy Waters ..... at ..... Hillister Baptist Church ..... Hillister, TX

Crew Leader: **Cal Blackwell** 580-276-8210

Schedule: **June 4—15, 2012**

Project Scope: : A 6,300 S/F add on from slab up, wood frame, trusses, etc.

## Scheduled Projects (22):

**Martinsville Baptist Church** Nacogdoches, TX  
 Pastor: Dee Daniel 936-332-0387  
 For a map, [Click Here](#).  
 Crew Leader: **Steve Dowell** 903-561-6248  
 Schedule: **May 21—June 1, 2012**  
 Project Scope: Suspended ceiling & finishing work.

**Hi-Plains Baptist Church** Limon, CO  
 Pastor: Greg Scherrer 719-740-0179  
 For a map, [Click Here](#)

**First Baptist Church** Washington, KS  
 Pastor: Paul Hutchison 785-325-2161  
 Contact: Chris Toole 785-747-6785  
 For a map, [Click Here](#)  
 Crew Leader: **Richard Crosby** 214-457-1137  
 Schedule: **June 4—15, 2012**

Project Scope: 3,000 S/F, wood frame building, trusses with a metal roof on a 4/12 pitch.

# VCB Scheduled Project List

5/17/2012

**Greenville Bible Church** Greenville, TX  
Pastor: Jim Corbett 903-268-1207  
For a map, [Click Here](#)  
Crew Leader: **Volley Tyler-Cy Fair** 936-931-3123  
Schedule: **June 25—29, 2012**  
Project Scope: 5,200 S/F, slab-up, wood-frame building with sanctuary & classrooms to be completed in the next 18 months

**White Rock Baptist** San Augustine, TX  
Pastor: Sonny Scarborough 936-569-3407  
Contact: Ja or Toby Reeves 936-275-1111  
For a map, [Click Here](#)  
Crew Leader: **Dave Kelley**  
Schedule: **June 25—29, 2012**  
Project Scope: 100X100 metal building is complete. They need wood framing, sheetrock, and suspended ceiling.

**Mt. View Baptist Church** Casper, WY  
Contact: Dave Jackson 307-259-1548  
For a map, [Click Here](#)  
Crew Leader: **Richard Crosby** 214-457-1137  
Schedule: **June 25—July 6, 2012**  
Project Scope: Installing approx. 400 sheet of sheetrock, then typing and mudding.

**Greenville Bible Church** Greenville, TX  
Pastor: Jim Corbett 903-268-1207  
For a map, [Click Here](#)  
Crew Leader: **Tommie Moore** 903-658-3016  
Schedule: **July 2—6, 2012**  
Project Scope: 5,200 S/F, slab-up, wood-frame building with sanctuary & classrooms to be completed in the next 18 months

**Salem Baptist Church** Cochran, GA  
Pastor: Roan Powell 478-934-2443  
Contact: Chris Bryant 478-230-1381  
For a map, [Click Here](#)  
Crew Leader: **Jim Burger-FBC Grapevine**  
Schedule: **July 2—6, 2012**  
Project Scope: Wood frame-out of a 11,500 S/F metal building

**Camp CoBeAc** Prudenville, MI  
Contact: Lee Ferrier 989-366-5162  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142

Schedule: **July 23—August 3, 2012**  
Project Scope: Wood framing of a new dorm from the slab up, with trusses and shingles.

**Fairview Loop Baptist Church** Wasilla, AK  
Pastor: Tom Hoffman 907-355-4685  
For a map, [Click Here](#)  
Crew Leader: **Richard Crosby** 214-457-1137  
Schedule: **July 23—August 3, 2012**  
Project Scope: A 8,740 S/F sanctuary on slab, wooden frame with sheetrock and 6/12 metal roof.

**Life Fellowship Church** Charlestown, NH  
Pastor: David Grasso 603-826-3979  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142  
Schedule: **August 20—31, 2012**  
Project Scope: 75 X 100 foot sanctuary over a basement. Wooden 2X6 framing, HardiPlank siding and vinyl shingles on 5/12 trusses.

**Hi-Plains Baptist Church** Limon, CO  
Pastor: Greg Scherrer 719-740-0179  
For a map, [Click Here](#)  
Crew Leader: **Richard Crosby** 214-457-1137  
Schedule: **September 3—September 14, 2012**  
Project Scope: A 6,300 S/F add on from slab up, wood frame, trusses and sheetrock. Cal Blackwell's crew scheduled to begin this project in June.

**Life Fellowship Church** Charlestown, NH  
Pastor: David Grasso 603-826-3979  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142  
Schedule: **September 10—21, 2012**  
Project Scope: 75 X 100 foot sanctuary over a basement. Wooden 2X6 framing, HardiPlank siding and vinyl shingles on 5/12 trusses.

**Weir Baptist Camp** Weir, KS  
Director: Delbert Callaway 620-870-8834  
For a map, [Click Here](#)  
Crew Leader: **Wayne McClure** 325-643-1626  
Schedule: **September 17—28, 2012**  
Project Scope: 40X60 wood frame on slab, porch to be added later. Will have 22X24 main room, two 40X18 bedrooms (dividable into 3 separate areas), and 2 baths. Outside walls will be metal. Plumbing will be pex.

# VCB Scheduled Project List

5/17/2012

**Pineywoods Baptist Camp** Woodlake, TX  
Director: Eric Small  
For a map, [Click Here](#)  
Crew Leader: **Richard Crosby** 214-457-1137  
Schedule: **October 15—26, 2012**  
Project Scope: A four-dorm, 20 beds each, facility with an attached meeting room that will seat about 120. To be done in two phases.

**Latham Springs Camp** Aquilla, TX  
Director: Phil Colquitt 254-694-3689  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142  
Schedule: **November 5—16, 2012**  
Project Scope: A staff house from the slab up.

**Lake Tomahawk Retreat Center** Livingston, TX  
Pastor: Pat Flowers  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142  
Schedule: **December 3—14, 2012**  
Project Scope: Remodel the bathrooms in Dogwood Dormitory.

**Lake Tomahawk Retreat Center** Livingston, TX  
Pastor: Pat Flowers  
For a map, [Click Here](#)  
Crew Leader: **Joel Fischer** 281-380-0142  
Schedule: **January 6—13, 2013**  
Project Scope: Remodel the bathrooms in the duplex next to the office.

**New Birth Baptist Church** Cleburne, TX  
Pastor: Donald Earl 817-791-0969  
For a map, [Click Here](#)  
Crew Leader: **David Fowler** 817-295-2930  
Schedule: **When church is ready**  
Project Scope: Planning stages of a fellowship hall, free standing building with wood frame on slab. Building will include restrooms and office. Size undetermined at this time.

**Green Country Baptist Assembly** Disney, OK  
Director: Charles Hill 918-782-7097  
For a map, [Click Here](#)  
Crew Leader: **Ragan Edmiston** 409-750-2207  
Schedule: **When framing & walls are complete**

Project Scope: Install 6,500 S/F of suspended ceiling (The framing & sheet rock are still available)

**Cowboy Crossroads Cowboy Ch** Okemah, OK  
Pastor: Ron Hunter 405-590-8993  
Contact: Gary Raney 918-623-3647  
For a map, [Click Here](#)  
Crew Leader: **Richard Crosby** 214-457-1137  
Schedule: **ON HOLD-church needed more time.**  
Project Scope: Typical wood framing of the interior of a 40X60 metal building.

**First Baptist Church** Stinnett, TX  
Pastor: Mike Donathan 806-878-2673  
For a map, [Click Here](#)  
Crew Leader: **Vern Richardson** 870-423-2013  
Schedule: **Early summer, exact date undetermined**  
Project Scope: Expand kitchen and build cabinets in their youth building.